

GOVERNMENT OF TELANGANA

ABSTRACT

PR & RD Dept. – CRR grant - Siddipet District – Providing Double Lane BT on R/f
Pidched PWD road to Thipparam (via) Singatam in Gajwel Mandal, Siddipet District
– Extension of Agreement Time up to 31.7.2017 - Accorded – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.I) DEPARTMENT

G.O.RT.No. 966

Dated: 30-11-2016

Read the following:-

1. G.O.Rt.No. 36 PR&RD (Progs.I) Dept., dated: 30.12.2014.
2. G.O.Rt.No. 492, PR&RD (Progs.I) Dept., dated: 18.7.2016.
3. From the ENC, PR, Hyd, Lr.No.W11/DEE-III/CRR/ MDK DL/Thipparam /NIT-523/EOAT/2016,dt.24.10.2016

<<<>>>

ORDER:-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 3rd read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 31.7.2017 for a period of (318) days without imposing a penalty in respect of work “Providing Double Lane BT R/f Pidched PWD road to Thipparam (via) Singatam in Gajwel Mandal, Siddipet District” sanctioned under CRR grant in the reference 1st read above as the delay is not attributed to the Contractor due to sanction of additional scope of work and Revised Administrative Sanction accorded vide reference 2nd read above and with permission to entrust & complete the additional scope of work cropped up due to RAS through the same Contractor.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

S.P.SINGH

SPECIAL CHIEF SECRETARY TO GOVERNMENT

To

The Engineer-in-Chief, Panchayat Raj, Hyderabad.

The Superintendent Engineer, Panchayat Raj, Siddipet District.

Copy to: The PS to Minister (PR&RD).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER